



**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
<b>PMGSY( 2006-07)</b>																					
1	AS 07-32 (B/W)	Morichbari to Gumaijhar	M/s Bass Forum	26.07.2018	12	31.03.20	3.6	5	108.23	3.00	3.00	1.8	1.8	0.3	5	67.10	54.89	62%	0%	62%	Bridge proper works completed, only approach works left .
<b>PMGSY ( 2016-17 )/(2017-18) (2018-19)</b>																					
1	AS 07-120	L057 Solmari to Urapd beel	Jitu Medhi	18.11.17	12		1.100	4	74.25	1.100	1.100	1.100	1.100	1.100	4	74.14	74.14	100.00%	-	100%	works completed
2	AS 07-127	L035 Raikona to Hatighopa	S.N. Singh	18.11.17	12		2.010	5	121.57	1.809	1.809	1.809	1.809	1.809	5	100.45	100.45	100.00%	-	100%	works completed
3	AS 07-129	L052 Bhaishkhuli Bairong	Jitu Medhi	10.01.18	12		1.200	4	98.38	1.200	1.200	0.000	1.200	1.200	4	97.67	97.670	100.00%	-	100%	works completed
4	AS 07-137	Baida Mogho	Dharmeshwar Kachari	20.12.17	12	31.03.20	3.790	16	313.98	3.790	3.790	0.000	3.790	3.400	15	292.00	246.23	93.00%	0.00%	93%	notice served to the contractor
5	AS 07-138	L029 Salpara Jhangipara	Giyasuddin Ahmed	27.02.19	12	26.02.20	2.490	7	166.80	2.500	2.500	0.000	0.000	2.200	3	145.11	124.12	85.00%	2.00%	87%	works in progress
6	AS 07-139	L039-Joldoba Katarihara via Korichala	Alimuddin Mondal	07.01.19	12	06.01.20	2.400	3	163.97	2.400	2.400	0.000	0.000	2.400	1	152.49	139.16	93.00%	0.00%	93%	Notice served to the contractor
7	AS 07-141	Harufuta to Gossaidubi	M/s Bass Forum	15.05.18	12		0.900	3	77.76	0.900	0.900	0.000	0.900	0.900	3	74.99	74.99	100.00%	-	100%	works completed
8	AS 07-111	L044 Dohela Singijani	M/s Tech Point Engineers	18.11.17	24	31.03.20	4.500	9	875.04	3.500	3.300	0.000	3.000	3.000	6	700.03	690.90	76.00%	4.00%	80%	works in progress
9	AS 07 121	L024 Dairong Chelapara	M/S Merle Construction & Marketing Pvt Ltd	07.05.18	12	31.03.20	3.000	7	178.08	3.000	3.000	2.850	2.800	1.000	2	151.37	94.60	84.00%	1.00%	85%	works in progress
10	AS 07-122	Paikan to Borjuli Road	S.N. Singh	03.03.18	12		4.500	13	377.48	4.500	4.500	0.000	4.500	4.500	13	376.81	376.81	100.00%	-	100%	works completed
11	AS 07-123	L034 Barodekeri to Church Field	Susanta Rabha	15.02.18	12		1.000	3	60.16	1.000	1.000	1.000	1.000	1.000	2	57.21	57.21	100.00%	-	100%	works completed



**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
12	AS 07-124	L056 Kaljani Bhoishmari	Habibur Rahman Pradhani	21.01.19	12	20.01.20	1.620	5	127.95	1.620	1.620	0.000	0.000	1.000	0	102.36	30.20	30.00%	50.00%	80%	Works in progress
13	AS 07-125	L041 Latima Mathabari	Dharmeshwar Kachari	03.05.18	12	31.01.20	2.550	7	155.71	2.550	2.550	0.000	0.000	2.000	7	140.14	116.25	70.00%	20.00%	90%	works in progress
14	AS 07-126	L060 GD Road to Khara Medhipara	Dharmeshwar Kachari	12.04.18	12	31.01.20	1.700	6	135.72	1.700	1.700	0.000	0.000	1.700	5	131.65	101.31	97.00%	0.00%	97%	No progress during this month , Notice served to the contractor
15	AS 07-131	L050 Joleswar College to Joldoba J.C Road	Merajul Islam Choudury	21.06.18	12	31.03.20	1.850	6	120.68	1.850	1.850	0.500	0.500	0.500	5	72.41	69.43	60.00%	0.00%	60%	Notice served to the contractor
16	AS 07-144	L051 Joleswar College to Bashmura	Aminur Rahman	17.01.19	12		0.872	1	62.65	0.872	0.872	0.000	0.872	0.872	1	62.62	62.62	100.00%	-	100%	works completed
17	AS 07-152	L072 NH 62 to Kachumari	Purandar Rabha	13.10.17	12		2.396	4	190.91	2.396	2.396	0.000	2.396	2.396	4	190.83	190.83	100.00%	-	100%	works completed
18	AS 07-154	L086 Nabagram Rabhapara to Santinagar	Rajen Baro	20.10.17	12		3.090	5	309.93	3.090	3.090	3.090	3.090	3.090	5	309.13	309.13	100.00%	-	100%	works completed



**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
19	AS 07-155	L046 NH37 to Letkubari	M/s Tech Point Engineers	15.11.17	12		2.467	1	128.33	2.467	2.467	2.467	2.467	2.467	1	128.32	128.32	100.00%	-	100%	works completed
20	AS 07-156	L057 Ambari Kashibari	Rajib Ahmed	05.10.17	12		2.250	0	170.18	2.250	2.250	0.000	2.250	2.250	0	170.18	138.04	84.00%	16.00%	100%	works completed
21	AS 07-160	L061 Jharbari to Kadamtola	S.N. Singh	13.10.2017	12		3.180	6	195.64	3.180	3.180	3.180	3.180	3.180	8	195.16	195.16	100.00%	-	100%	works completed
22	AS 07-161	L052 NH 37 to Ghilabari	Jitu Medhi	13.10.17	12		0.990	2	55.28	0.990	0.990	0.990	0.990	0.990	2	55.26	55.26	100.00%	-	100%	Works completed
23	AS 07-162	L064 NH37 to Sarderpara	Kamal Medhi	12.12.17	12		1.300	3	119.77	1.300	1.300	0.000	1.300	1.300	3	119.60	119.60	100.00%	-	100%	works completed
24	AS 07-169	L077 NH37 to Narapati	Dharmeshwar Kachari	03.03.18	12	31.01.20	5.760	4	415.49	5.760	5.760	0.000	0.000	5.500	4	390.56	378.16	93.00%	1.00%	94%	works in progress



**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
25	AS 07-170	L066 Bardak Meghadam	S.N. Singh	09.04.18	12		1.720	3	86.08	1.720	1.720	0.000	1.720	1.720	3	85.66	85.66	100.00%	-	100%	works completed
26	AS 07-171	L070 Mongrai village Rd	Kamal Bihari Das	10.05.18	12	31.03.20	1.240	3	66.96	1.240	1.200	1.000	0.000	0.000	3	37.50	25.00	55.00%	1.00%	56%	works in progress
27	AS 07-180	L065 Church Field to Pahartoli	Shahi Md Karim	02.06.18	12		4.590	3	291.74	4.590	4.590	0.000	0.000	4.590	3	291.74	285.56	93.00%	7.00%	100%	Works completed
28	AS 07 181	Pamghat to Bolla Tiniali	Azmul Haque	07.03.19	9	31.03.20	3.340	1	168.38	2.800	2.800	0.000	0.000	0.000	4	63.98	53.93	34.00%	4.00%	38%	Works in progress
29	AS 07-182	L025 Chandmari to Satbaini Pahar	Kamal Bihari Das	23.02.18	12	31.01.20	1.990	1	97.04	1.990	1.990	1.990	1.990	1.700	1	87.34	55.85	80.00%	10.00%	90%	Works in progress
30	AS 07-183	L040 Molandubi Tiniali to Karaidhora rd	Kamal Bihari Das	23.02.18	12	31.01.20	1.480	2	86.97	1.480	1.480	1.480	1.480	1.300	1	84.36	67.69	97.00%	0.00%	97%	only culvert works left
31	AS 07-184	L036 Bormohora to Lethengpara	Dharmeshwar Kachari	03.03.18	12		3.590	3	186.38	3.600	3.600	0.000	3.600	3.600	3	186.33	186.33	100.00%	-	100%	works completed
32	AS 07-185	L052 B M Road to H.P. Bazar rd	M/S D.K. Construction	03.03.18	12		1.710	4	109.86	1.710	1.710	0.000	0.000	1.710	3	109.28	109.28	100.00%	-	100%	works completed
33	AS 07-186	L051 Bhimjuli Garopara to Bhimajuli	Dharmeshwar Kachari	03.03.18	12	31.01.20	4.660	13	331.95	4.600	4.600	0.000	0.000	4.600	13	315.35	315.30	89.00%	6.00%	95%	works in progress
34	AS 07-187	L053 Dhaigaon Tiniali to Kalisatra	Shahi Md Karim	02.06.18	12	31.01.20	3.090	8	199.94	3.000	3.000	0.000	3.000	1.500	0	153.95	74.97	72.00%	5.00%	77%	works in progress
35	AS 07-189	L054 NH 37 to Sakudhowa	Dharmeshwar Kachari	03.03.18	12		2.560	1	131.97	2.540	2.540	0.000	2.540	2.540	1	131.95	131.95	100.00%	-	100.0%	works completed



**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION ::: PWD ::: GOALPARA RURAL ROAD DIVISION ::: GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
36	AS 07-190	L055 Bhimajuli to Goalparia gaon	Kamal Bihari Das	23.02.18	12		1.660	1	90.06	1.660	1.660	1.660	1.660	1.660	0	79.42	79.42	100.00%	-	100%	works completed
37	AS 07-191	L057 Bhebtarghat to Hirapara	Monoj Rabha	14.03.18	12		1.610	2	121.09	1.610	1.610	0.000	1.610	1.610	0	119.92	119.92	100.00%	-	100%	works completed
38	AS 07-192	L058 Hirapara to Naothowa	Susanta Rabha	07.08.18	12		1.950	6	120.41	1.950	1.950	0.000	1.950	1.950	6	120.38	120.38	100.00%	-	100%	works completed
39	AS 07-193	L067 Molandubi to Dhaigaon	Susanta Rabha	31.07.18	12		2.570	3	138.27	2.570	2.570	2.570	2.570	2.570	3	138.27	117.46	95.00%	5.00%	100%	works completed
40	AS 07-196	L027 Adokgiri NEC to Ambuk-III	Jitu Medhi	16.11.18	12		1.070	1	36.05	0.963	0.963	0.963	0.963	0.963	1	36.03	36.03	35.00%	65.00%	100%	works completed
41	AS 07-201	L022 NEC Road to Hazaripara	Nilakantha Das	22.02.18	12		1.950	4	107.20	1.950	1.950	1.950	1.950	1.950	4	107.15	107.15	100.00%	-	100%	works completed
42	AS 07-202	L026 Tukura Khermohora	Rubul Bhatta	25.04.18	12		2.278	8	184.73	2.278	2.278	0.000	2.278	2.278	8	184.73	146.45	92.00%	8.00%	100%	works completed
43	AS 07-203	L049 Bongaon to Bamunepanikhowa	Dipak Das	27.04.18	12	31.03.20	4.177	7	246.32	4.000	4.000	0.000	3.000	3.000	0	177.35	167.69	71.00%	1.00%	72%	works in progress
44	AS 07-204	L062 NH 51 to Meshalkowa	Durgadutta Rabha	10.05.18	12	31.03.20	1.817	4	104.05	1.400	1.400	0.738	0.000	0.738	2	58.27	39.83	46.00%	10.00%	56%	works in progress
45	AS 07-205	L066 Sakudhowa to Bidyapara	Dhruba Talukder	09.04.18	12		1.672	3	129.40	1.672	1.672	0.000	1.672	1.672	3	129.23	129.23	100.00%	-	100%	works completed



**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
46	AS 07-206	L063 Nalbari to B.H. Road	Susanta Rabha	27.04.18	12		1.829	3	147.59	1.829	1.829	0.000	1.829	1.829	3	147.58	147.58	95.00%	5.00%	100%	works completed
47	AS 07-207	L061 Kachumari Rabhapara to Ashudubi	M/S Merle Construction & Marketing Pvt Ltd	07.05.18	12	31.01.20	1.200	2	70.54	1.000	1.000	1.000	1.000	1.000	2	66.31	64.38	93.00%	1.00%	94%	works in progress
48	AS 07-208	L-041 Krishnai Karakashi to Simlapara	M/s Jayanti Contractors & Engineers Ltd	10.07.19	9	31.03.20	4.104	6	244.26	1.000	0.000	0.000	0.000	0.000	5	19.54	0.00	7.00%	1.00%	8%	works in progress
49	AS 07 209	L035 Ashudubi to Sakudhowa	Harakanta Basumatary	25.04.18	12	31.01.20	1.212	3	93.05	1.200	1.200	0.000	1.200	1.200	1	89.33	74.09	86.00%	10.00%	96%	works in progress
50	AS 07-211	L025 NH 51 to Taranti	Purandar Rabha	09.04.18	12		3.533	5	290.92	3.530	3.530	0.000	3.530	3.530	5	290.42	290.42	100.00%	-	100%	works completed
51	AS 07-212	L048 Charigaon Bazar to Zira via Lokrapara	Dipak Das	27.04.18	12	31.03.20	4.211	5	234.04	4.000	4.000	0.000	3.000	3.000	3	175.53	206.54	74.00%	1.00%	75%	works in progress
52	AS 07-213	L038 Khamari to Genokgre Rd	M/s Jayanti Contractors & Engineers Ltd	10.07.19	9	31.03.20	3.747	5	309.84	3.500	3.500	0.000	1.900	1.000	5	108.44	0.00	5.00%	30.00%	35%	works in progress
53	AS 07-214	L049 Jinari Bridge to Jambari rd	Shahi Md Karim	11.04.18	12		3.573	5	293.44	3.573	3.573	0.000	3.573	3.573	5	293.44	291.04	100.00%	-	100%	works completed
54	AS 07-215	L056 Majjanga Tea State to Kuruabhasa	Shahi Md Karim	04.04.18	12		3.851	7	308.66	3.851	3.851	0.000	3.851	3.851	7	308.66	258.03	94.00%	6.00%	100%	works completed
55	AS 07-217	L047 Pakagali to Nabajyoti Club	M/s Jayanti Contractors & Engineers Ltd	17.06.19	12		5.250	3	634.66												
56	AS 07-218	L060 Balodmari Pt-IV to Netaji Club	M/s Jayanti Contractors & Engineers Ltd	17.06.19	12	16.06.20	4.747	5	643.03	1.000	0.000	0.000	0.000	0.000	3	51.44	0.00	6.00%	2.00%	8%	Works in progress
57	AS 07-219	L037 NH 37 to Chessapani	Rajen Baro	22.05.18	12		4.199	7	282.82	4.199	4.199	0.000	0.000	4.199	7	282.82	282.78	100.00%	-	100%	Works completed
58	AS 07-220	L042 Meshalkhowa to Hatigaon	M.P.Agarwalla	17.03.18	24	03.04.20	6.782	10	948.54	6.100	6.100	0.000	6.100	6.100	10	597.58	584.53	60.00%	3.00%	63%	works in progress
59	AS 07-221	L043 Lower Chotipara to Bodahapur via Katasibari rd	M/S Pusphas Construction Pvt.Ltd	23.03.18	24	06.04.20	6.200	11	562.76	5.200	4.800	3.700	3.500	2.400	7	281.38	155.58	46.00%	4.00%	50%	works in progress



**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
60	AS 07-222	L044 Hudukona to Borduk via Mongrai	M/s Jayanti Contractors & Engineers Ltd	17.01.19	12	16.01.20	7.316	9	825.31	3.000	0.000	0.000	0.000	0.000	1	49.52	0.00	5.00%	1.00%	6%	Works in progress
61	AS 07-223	L045 Soto Kashi Khagra to Boro Kashighagra	M/s Jayanti Contractors & Engineers Ltd	17.06.19	12	16.06.20	4.917	5	607.30	1.500	0.000	0.000	0.000	0.000	3	42.51	0.00	5.00%	2.00%	7%	Works in progress
62	AS07-224	L046 Tilapara to Kalindoba Road	Shahi Md Karim	06.06.18	24	05.06.20	4.286	7	454.22	4.000	4.000	0.000	4.000	4.000	1	349.75	342.48	76.00%	1.00%	77%	Works in progress
63	AS07-226	L059 Nowapara to Tilapara	M/s Jayanti Contractors & Engineers Ltd	18.06.19	12	17.06.20	2.360	6	320.50	2.360	0.500	0.000	0.000	0.000	7	28.85	0.00	8.00%	1.00%	9%	works in progress
64	AS 07-229	L061 Bakrapul (NH62) to Habangiri	Dharmeshwar Kachari	23.03.18	12		3.000	6	207.66	3.000	3.000	0.000	0.000	3.000	6	207.64	207.64	100.00%	-	100%	works completed
65	AS 07-230	L070 Bakrapul Church (NH62) to Borgum Road	Banjit Rabha	23.03.18	12		1.300	3	75.88	1.300	1.300	1.300	1.300	1.300	3	75.88	75.88	100.00%	-	100%	works completed
66	AS 07-232	L054 NH37 to Kanyakuchipahar	Dharmeshwar Kachari	23.03.2018	12	31.03.20	5.300	16	326.70	5.300	5.300	0.000	5.300	5.300	13	307.10	297.85	84.00%	10.00%	94%	Works in progress
67	AS 07-233	L071 NH 62 to Nishangram	Susanta Rabha	07.08.18	12	31.03.20	3.210	8	202.52	3.200	3.200	0.000	0.000	3.000	8	184.29	165.93	90.00%	1.00%	91%	Works in progress
68	AS 07-234	L083 Upertola Dohela Rd to L.M. Rd via Jonaimari	Dharmeshwar Kachari	27.04.18	24	26.04.20	2.700	4	179.23	2.700	2.700	0.000	2.700	2.700	4	177.44	168.17	99.00%	0.00%	99%	only rd furniture works left



**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
69	AS 07-235	L087 Uportola Dohela Rd to Hirapara rd	Dharmeshwar Kachari	05.06.18	12	31.01.20	1.300	6	76.55	1.300	1.300	0.000	1.300	1.300	6	73.49	46.50	93.00%	3.00%	96%	Works in progress
70	AS 07-236	L025 Kachadal to Nalbari	Dharmeshwar Kachari	03.03.18	12		3.000	6	173.69	3.000	3.000	3.000	3.000	3.000	4	173.69	137.17	100.00%	-	100%	works completed
71	AS 07-237	L088 NH37 to Nidanpur Road	Dharmeshwar Kachari	06.04.2018	12		1.200	6	67.63	1.200	1.200	0.000	1.200	1.200	6	67.61	67.61	100.00%	-	100%	works completed
72	AS 07-238	L089 NH 62 to Khekrang	Dharmeshwar Kachari	05.06.18	12	31.01.20	1.100	2	63.98	1.100	1.100	0.000	1.100	1.000	2	59.50	47.83	83.00%	10.00%	93%	works in progress
73	AS 07-239	L069 NH37 to Pukuripara	Susanta Rabha	15.02.18	12		2.200	3	122.50	2.200	2.200	2.200	2.200	2.200	3	122.47	122.47	100.00%	-	100%	works completed
74	AS 07-240	L078 NH37 to Rowmari Garopara	Prabin Ch Ray	09.02.18	12		1.600	5	78.95	1.600	1.600	0.000	1.600	1.600	5	106.98	106.98	100.00%	-	100%	works completed
75	AS 07-241	L067 NH 37 to Upersiluk	Dharmeshwar Kachari	27.04.18	24	26.04.2020	2.500	5	201.10	2.500	2.500	0.000	2.500	2.500	5	199.09	210.90	99.00%	0.00%	99%	only rd furniture works left
76	AS 07-242	L062 Khara to Mandalgram Rly Station	Harakanta Basumatary	05.04.2018	12	31.03.20	0.800	4	39.99	0.800	0.800	0.800	0.700	0.000	4	26.39	10.59	56.00%	10.00%	66%	works in progress
77	AS 07-243	L074 NH37 to Chotomatia	Dharmeshwar Kachari	03.03.18	12	31.03.20	3.630	9	236.56	3.630	3.630	0.000	0.000	3.630	9	231.83	194.21	98.00%	0.00%	98%	only rd furniture works left
78	AS 07-244	L076 Upartola Dohela rd to Barigaon	M/s Jayanti Contractors & Engineers Ltd	17.06.19	12	16.03.20	3.500	7	296.50	3.500	0.000	0.000	0.000	0.000	8	32.62	0.00	8.00%	3.00%	11%	works in progress
79	AS 07-246	L040 Makhipara to Salmara	Banjit Rabha	16.11.17	12		0.750	1	40.04	0.750	0.750	0.750	0.750	0.750	1	39.89	39.89	100.00%	-	100%	works completed
80	AS 07-247	L093 NH 37 to Pitpara	Durgadutta Rabha	14.05.18	12		1.150	3	60.76	1.150	1.150	1.150	1.150	1.150	3	60.75	60.75	100.00%	-	100%	Works completed





**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
81	AS 07-248	L081 Upertola Dohela rd to Khadarjan rd	M/s Jayanti Contractors & Engineers Ltd	17.06.19	9	31-Mar-20	3.900	8	295.53	2.500	1.500	0.000	0.000	0.000	9	38.42	0.00	5.00%	<b>8.00%</b>	<b>13%</b>	works in progress
82	AS 07-249	L049 Takimari Tiniali to Ratangaon	M/s Bastav Contractors & Engineers	12.04.19	9	11.01.20	2.285	2	125.08	1.740	1.500	0.000	0.000	0.000	1	0.00	38.77	6.00%	<b>25.00%</b>	<b>31%</b>	Works in progress
83	AS 07-250	L063 Pantai bill to Dhopakura M.V.School	M.M.M. Hasan	08.11.18	12	31.03.20	1.095	1	79.31	1.000	1.000	0.000	1.000	1.000	1	68.21	46.28	85.00%	<b>1.00%</b>	<b>86%</b>	Works in progress
84	AS 07-251	L060 Dhopakura village rd	Nazimuddin Ahmed	10.10.18	12	31.03.20	2.543	2	157.54	2.543	2.543	0.000	0.000	0.000	2	96.10	88.07	60.00%	<b>1.00%</b>	<b>61%</b>	works in progress
85	AS 07-252	L064 Dhumergat to Andurber	M/s Bass Forum	16.08.18	12	31.03.20	4.626	1	282.59	4.000	4.000	0.000	4.000	4.000	0	226.07	176.10	79.00%	<b>1.00%</b>	<b>80%</b>	works in progress



**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
86	AS 07-253	L062 Khalishabhita to Satsiakhamar	M.P.Agarwalla	08.12.17	24	31.03.20	2.700	3	500.03	2.300	2.300	0.000	1.260	1.200	0	125.01	101.54	25.00%	0.00%	25%	Notice served to the contractor
87	AS 07-254	L068 Hurkachungi Kalabari	Azmul Haque	21.05.18	12	31.03.20	1.847	1	149.18	1.800	1.800	0.000	1.800	1.800	1	120.84	89.32	81.00%	0.00%	81%	Noticed served to the contractor
88	AS 07-255	L045 Haldibari Simlabari	Shahjul Seikh	12.06.18	12	31.03.20	1.546	4	98.92	1.546	1.546	1.546	1.546	1.000	4	80.13	74.94	80.00%	1.00%	81%	works in progress
89	AS 07-256	L053 Khalishabhita Hindupara to Satsiakhamar	M.M.M. Hasan	04.11.18	12	31.03.20	1.640	0	123.30	1.600	1.500	0.000	0.600	0.000	0	45.62	32.13	37.00%	0.00%	37%	Notice served to the contractor
90	AS 07-259	T05 Kharubhaz to Fetengpara via Takimari Tiniali Bazar	Mir Nasiruddin Ahmed	10.04.18	12	31.03.20	4.290	3	246.20	4.000	4.290	4.290	4.000	3.200	2	206.88	206.88	88.00%	1.00%	89%	Works in progress
91	AS 07-263	L066 Dhumergat to Charalerjhar	M.M.M. Hasan	08.11.18	12	31.03.20	1.650	1	119.30	1.500	1.000	0.000	0.000	0.000	0	14.32	15.11	12.00%	0.00%	12%	Notice served to the contractor for slow progress
92	AS 07-264	T04 Tikrikilla Khalishabhita Road	M/s Bass Forum	18.08.18	12	31.03.20	4.400	3	265.38	3.500	3.000	0.000	2.000	2.000	0	196.38	139.64	73.00%	1.00%	74%	works in progress
93	AS 07-265	L065 Kantapur to Kurshapakhri	M/s Jayanti Contractors & Engineers Ltd	17.06.19	12	16.06.20	4.324	1	584.27	4.000	4.000	0.000	0.270	0.000	1	146.07	0.00	20.00%	5.00%	25%	works in progress
94	AS 07-266	L069 Rakhakilla Bazar to Tikrikilla Shivbari	M.P.Agarwalla	20.03.18	24	03.04.20	4.102	1	430.99	2.000	1.500	1.500	1.500	1.500	0	172.40	76.33	37.00%	3.00%	40%	works in progress
95	AS 07-267	L050 Krishnai to Lalabori via Bhelakhmar Rd	Shahi Md Karim	28.02.2018	12		6.040	14	438.08	6.040	6.040	0.000	6.040	6.040	14	438.08	436.31	96.00%	4.00%	100%	works completed
96	AS 07-268	L046 Manik Bazar to Topalkhowa Rd	M/s Vinay Bharadwaz	08.08.18	12	31.01.20	2.200	6	139.91	2.200	2.200	0.000	2.200	2.200	6	139.91	106.01	95.00%	5.00%	100%	works completed



**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
97	AS 07-269	L066 NH 37 to Theparanpara	Dharmeshwar Kachari	27.04.18	24	26.04.20	2.980	1.0	163.29	2.980	2.980	0.000	2.980	2.980	1	160.02	184.52	98.00%	0.00%	98%	Notice served to the contractor
98	AS 07-271	L055 GD Road to Pakhritol	Shahi Md Karim	27.04.18	12	31.01.20	6.240	9	330.34	6.000	6.000	6.000	6.000	6.000	7	274.18	257.32	82.00%	1.00%	83%	works in progress
99	AS 07-272	L091 NH 37 to Baniapara	Dharmeshwar Kachari	05.06.18	12	31.01.20	1.230	1	66.30	1.200	1.200	1.200	0.000	1.200	1	56.36	43.29	85.00%	0.00%	85%	Notice Served to the contractor
100	AS 07-273	L073 Dabli (NH 37) to Deuwaripara	Dharmeshwar Kachari	27.04.18	24	26.04.20	6.000	3	311.36	6.000	6.000	0.000	0.000	4.000	3	252.20	243.94	61.00%	20.00%	81%	Works in progress
101	AS 07-274	L063 NH 37 Darakh rd	Rajen Baro	03.03.18	12		2.300	1	114.92	2.300	2.300	0.000	2.300	2.300	0	114.25	114.25	100.00%	-	100%	works completed
102	AS 07-275	L075 Laskarpara to Chitukona	Dharmeshwar Kachari	27.04.18	24	26.04.20	3.680	7	198.43	3.680	3.680	0.000	3.000	1.000	7	126.78	126.78	55.00%	5.00%	60%	works in progress
103	AS 07-277	T03 Maladhara to Baguan	Dharmeshwar Kachari	03.05.18	24	02.05.20	11.020	10	677.15	11.020	11.020	11.020	11.02	11.020	1	643.29	626.35	94.00%	1.00%	95%	works in progress
104	AS 07-278	L055 Karikhowa Ramhari Rd	Dharmeshwar Kachari	03.05.18	24	02.05.20	1.580	1	88.85	1.500	1.500	0.000	1.500	1.500	1	85.30	114.58	95.00%	1.00%	96%	Works in progress
105	AS 07-279	L047 Karichala Sopatola Doserambari	Dharmeshwar Kachari	03.05.18	12	31.01.20	2.180	4	130.43	2.100	2.100	0.000	0.000	2.100	4	122.60	117.37	92.00%	2.00%	94%	works in progress
106	AS 07-280	L023 Kalyanpur Palaskandi	Esuf Ali Poramanik	25.06.19	9	24.03.20	1.600		88.14	1.600	0.700	0.000	0.000	0.000	0	26.44	0.00	5.00%	25.00%	30%	works in progress
107	AS 07-281	L051 Palashbari Sibaji Boguan via Chinabari	Azmul Haque	08.07.19	9	07.04.20	1.150	3	69.86	1.000	1.000	0.000	0.000	1.000	0	63.57	45.13	90.00%	1.00%	91%	works in progress
108	AS 07-282	L045 Matia Block to Matia Santipur	Shahi Md Karim	03.03.18	12		3.040	6	244.13	3.040	3.040	0.000	3.040	3.040	6	244.01	244.01	100.00%	-	100%	works completed



**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
109	AS 07-283	L024 Digheli III to Jogipara	M/s Tech Point Engineers	08.12.17	18		6.160	19	367.39	6.160	6.160	0.000	0.000	6.160	19	367.39	344.53	94.00%	6.00%	100%	Works completed
110	AS0 07-284	L051 NH37 Rongjuli Simlitolta to Baniapara	Dharmeshwar Kachari	12.12.17	18	31.01.20	6.410	11	334.95	6.410	6.410	0.000	6.200	6.200	9	321.55	301.13	95.00%	1.00%	96%	works in progress
111	AS 07-285	L039 Kanyakuchi Saljhar Budlungpahar	Durgadutta Rabha	09.04.18	12		2.200	3	126.84	2.200	2.200	0.000	0.000	2.200	3	126.89	126.69	100.00%	-	100%	works completed
112	AS 07-286	L040 Kahibari-II to Kanyakuchi	M/s Tech Point Engineers	12.12.17	12		2.200	4	115.44	2.200	2.200	0.000	2.200	2.200	4	115.40	115.40	100.00%	-	100%	works completed
113	AS 07-287	L056 Patpara Tiplai Rd to Pulsa	Ramesh Kr Jajodia	25.04.18	12		5.700	7	349.56	5.700	5.700	0.000	0.000	5.700	7	349.53	349.53	95.00%	5.00%	100%	works completed
114	AS 07-288	L036 Budhuchar Singhimari	Nilakanta Das	06.04.19	9	31.03.20	3.830	2	197.21	2.500	2.500	0.000	0.000	0.000	0	59.16	27.89	20.00%	10.00%	30%	works in progress
115	AS 07-289	L044 Dolgoma College to Sagunbahi	Dharmeshwar Kachari	10.04.18	12		2.850	3	182.54	2.850	2.850	0.000	0.000	2.850	3	182.48	182.48	100.00%	-	100%	works completed
116	AS07 290	L051 Magurmari Krishnai Rly Station	Shahi Md Karim	08.12.17	12		1.370	4	68.64	1.370	1.370	1.370	1.370	1.370	4	68.50	68.50	100.00%	-	100%	works completed
117	AS 07-291	L056 Solmari to Kaliyanpur	Jitu Medhi	15.05.18	12		1.400	5	102.73	1.400	1.400	1.400	1.400	1.400	5	101.92	101.92	100.00%	-	100%	works completed
118	AS 07-292	L061 Ab NH37 to Pragatinagar	Nazimuddin Ahmed	17.03.2018	12		1.290	1	99.04	1.290	1.290	0.000	1.290	1.290	1	98.85	98.85	100.00%	-	100%	works completed
119	AS 07-293	L044 Solmari Matia	Jitu Medhi	15.05.2018	12		2.000	1	106.54	2.000	2.000	2.000	2.000	2.000	1	106.04	106.04	100.00%	-	100%	works completed



**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
120	AS 07-294	L057 Polaskandi Badurkati Bowalmari	Habibur Rahman Pradhani	08.08.17	12	31.03.20	2.150	1	130.61	1.400	0.800	0.000	0.000	0.000	0	62.16	62.16	10.00%	20.00%	30%	Works in progress
121	AS 07-295	L057 D G Road to Ambari pahar	Kamal Medhi	12.12.17	12		2.520	3	188.83	2.520	2.520	0.000	2.520	2.520	3	188.53	188.53	100.00%	-	100%	works completed
122	AS 07-296	L048 Pakhritari Bangaljar	Sukur Ali	25.09.19	6		1.080		53.39	1.000	1.000	0.000	0.000	0.000	0	0.00	0.00	7.00%	20.00%	27%	works in progress
123	AS 07-297	L054 Hatugaon to Sonalurtol	Hafizur Rahman	19.06.18	12	31.03.20	4.350	5	272.34	3.200	3.200	1.300	1.300	1.300	3	152.51	142.44	56.00%	0.00%	56%	Notice served to the contractor
124	AS 07-298	L052 Panisali to Jhanjipara Galsira	Hafizur Rahman	16.02.2018	12		2.850	4	213.89	2.850	2.850	0.000	0.000	2.800	4	213.89	213.61	100.00%	-	100%	works completed
125	AS 07-299	L043 Dahikata ME School to Nayapara rd	Prabin Ch Ray	28.02.18	12		2.070	3	145.90	2.070	2.070	0.000	2.070	2.070	3	145.41	145.41	100.00%	-	100%	works completed
126	AS 07-300	L052 G D Road to Nadighat	Prabin Ch Ray	28.02.18	12		2.200	4	161.25	2.200	2.200	0.000	2.200	2.200	4	161.21	161.21	100.00%	-	100%	works completed
127	AS 07-301	L054 Bongaon to Garuchatka	Ramesh Kr Jajodia	13.03.2018	12		2.550	3	125.90	2.550	2.550	2.550	2.550	2.550	3	125.87	125.87	100.00%	-	100%	works completed
128	AS 07-302	L039 Barjuli Bangkanda	Dipak Das	16.02.18	12		2.850	2	217.86	2.850	2.850	0.000	2.850	2.850	2	217.83	217.83	100.00%	-	100%	works completed
129	AS 07-304	L063 Ab NH37 to Saljhar	Nazimuddin Ahmed	14.03.18	12		1.870	1	134.00	1.870	1.870	0.000	1.870	1.870	1	133.99	133.99	100.00%	-	100%	works completed
130	AS 07 -305	L059 Kumri Bazar to Dariduri Bazar	Nazimuddin Ahmed	30.01.19	12	29.01.2020	3.850	5	296.07	3.500	3.500	0.000	3.500	3.500	5	269.42	233.71	90.00%	1.00%	91%	works in progress
131	AS 07-306	L067 Bardak Village Road	Jitu Medhi	15.05.2018	12		1.350	2	75.18	1.350	1.350	1.350	1.350	1.350	2	71.37	71.37	100.00%	-	100%	works completed



**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
132	AS 07-307	Itakhuli Dhokapara	Mir Nasiruddin Ahmed	23.12.2017	12	17-Nov-20	4.050	4	225.54	4.000	3.799	0.000	1.700	1.700	2	160.13	152.43	70.00%	1.00%	71%	works in progress
133	AS 07-308	L025-Pakhritari Motilal	SHEAK ROFIKUL ISLAM	14.10.19	5	31.03.20	2.625	0	150.46	1.000	0.800	0.000	0.000	0.000	0	37.62	33.11	5.00%	20.00%	25%	Works just allotted
134	AS 07-309	L037 Amguri Nolonga Pahar	Rubul Bhatta	23.02.18	12	31.01.20	2.400	3	135.40	2.400	2.400	0.000	2.400	2.400	2	154.61	154.61	76.00%	10.00%	86%	works in progress
135	AS 07-311	L041 Taraibari to Tilabari	Rubul Bhatta	23.02.18	12		1.250	1	78.61	1.250	1.250	0.000	0.000	1.250	1	78.60	78.60	100.00%	-	100%	works completed
136	AS 07-312	L030-Kalyanpur Chunari	ABDUL HAKIM	25.09.2019	6	31.03.2020	2.950	5	201.77	2.000	2.000	0.000	0.000	1.000	3.000	80.708	47.290	30.00%	10.00%	40.00%	Works in progress
137	AS 07-313	L052-Chinabari Bazar to Haldibari via Chatamari and Mushipara	Mazerul Islam	04.09.19	7	31.03.20	2.960	3	170.96	1.650	1.650	0.000	0.000	0.000	0.000	59.836	26.390	15.00%	20.00%	35.00%	works in progress
138	AS 07-314	L045 NEC Road to Harez Bazar	Hafizur Rahman	01.04.19	9	31.01.20	3.500	3	272.05	3.000	3.000	0.000	0.000	3.000	3	231.24	214.92	80.00%	5.00%	85%	Works in progress
139	AS 07-315	L034 Kharmuja - Goroimari	Niamul Alom	31.10.18	12		1.980	8	138.62	1.980	1.980	0.000	1.980	1.980	6	138.62	117.27	99.00%	1.00%	100%	works completed
140	AS 07-316	L043 Karaikhowa to Bordomal	Harunur Rasid	15.02.18	12		1.680	5	108.13	1.680	1.680	1.680	1.680	1.680	4	108.10	108.10	100.00%	-	100%	works completed
141	AS 07-317	L064 Abond NH37 to Gendarpara Muslimpara L.P. School	Nazimuddin Ahmed	14.03.18	12		0.780	1	55.15	0.780	0.780	0.000	0.780	0.780	1	54.25	54.25	100.00%	-	100%	works completed
142	AS 07-318	L046 NH 37 to Chamaguri	Mahen Rabha	06.08.18	12		1.300	1	68.09	1.300	1.300	0.000	0.000	1.300	1	68.05	68.05	100.00%	-	100%	works completed
143	AS 07-319	L047-Taltola to Boalmari	Saidur Rahamn	28.08.19	7	31.03.20	0.900	1	49.68	0.900	0.800	0.000	0.000	0.000	0	0.00	0.00	5.00%	25.00%	30%	works in progress
144	AS 07-320	L030 Thorko Chaibari	M/s Bass Forum	06.06.18	12		0.790	2	93.76	0.790	0.790	0.000	0.790	0.790	2	93.76	83.03	100.00%	-	100%	works completed
145	AS 07-321	Aolatoli to Simulbari	Habibur Rahman Pradhani	20.08.2018	12	31.03.20	1.530	2	98.99	1.530	1.530	0.000	0.000	1.500	1	93.05	83.93	94.00%	0.00%	94%	Noticed served to the contractor



**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
146	AS 07-322	L059 Agia Medhipara NEC Road to Ronarampara	Sanjay Roy	21.12.2017	12		1.250	1	73.29	1.250	1.250	1.250	1.250	1.250	1	73.29	72.84	100.00%	-	100%	works completed
147	AS 07 323	L068 NH37 to Nowapara	Susanta Rabha	27.04.18	12		1.100	2	77.09	1.100	1.000	1.100	1.100	1.100	2	77.08	77.08	100.00%	-	100%	Works completed
148	AS 07-324	L042 MS Road to Medhipara	Arpanam Kakati	20.08.18	12		4.430	9	255.61	4.430	4.430	0.000	0.000	4.430	9	255.10	255.10	100.00%	-	100%	works completed
149	AS 07-325	L031 Thorko to Panisali	Giyasuddin Ahmed	23.02.18	12		3.700	2	264.28	3.700	3.700	0.000	0.000	3.700	1	258.33	258.33	100.00%	-	100%	works completed
150	AS 07-326	L049 Agia Medhipara NEC Road (Kokrajhar)	Mir Nasiruddin Ahmed	10.04.18	12	31.01.20	1.540	2	91.02	1.400	1.400	1.400	1.300	1.300	1	87.83	76.92	96.50%	0.00%	96.5%	land dispute
151	AS 07-327	L062 Ab NH 37 to Ulupara village rd	Mahen Rabha	08.05.18	12		0.540	0	25.78	0.540	0.540	0.540	0.540	0.540	0	21.64	21.64	100.00%	-	100%	works completed
152	AS 07-328	L050 NEC Road to Rongsapara	Harunur Rasid	28.02.2018	12	31.01.20	2.430	4	422.61	2.430	2.430	2.430	2.200	2.200	2	380.35	355.69	88.00%	2.00%	90.0%	works in progress
153	AS 07-329	L060 Goroimari Barbhita Road	Purndar Rabha	09.04.18	12		4.660	6	328.43	4.660	4.660	0.000	4.660	4.660	6	328.43	275.19	100.00%	-	100%	Works completed



**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
154	AS 07-330	L022 Khutabaro Bordol-I	M/s Tech Point Engineers	05.03.19	12	04.03.2020	4.000	3	321.93	3.000	1.500	0.000	0.000	0.000	2	54.73	47.29	10.00%	7.00%	17%	works in progress
155	AS 07-331	L055 Besorkona Tilapara	Hafizur Rahman	23.02.18	12		2.300	3	176.44	2.300	2.300	0.000	0.000	2.300	3	176.24	176.24	100.00%	-	100%	works completed
156	AS 07-332	L054 NH37 to Agia College	Sanjay Roy	17.11.17	12		0.750	1	36.41	0.750	0.750	0.750	0.750	0.750	1	36.38	36.38	100.00%	-	100%	works completed
157	AS 07-333	L055 NH 37 Budhipara	Sanjay Roy	17.11.17	12		1.280	0	76.41	1.280	1.280	0.000	0.000	1.280	0	76.39	76.39	100.00%	-	100%	Works completed





**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
158	AS 07-334	L049 Kodalkati Pubpar Kodalkati Pachimpar	Abu Bakkar Siddique	18.08.18	12		2.360	2	135.93	2.360	2.360	2.360	2.360	2.360	2	135.93	59.13	95.00%	5.00%	100%	works completed
159	AS 07-335	L058 Bapurvita to Dhamar Bazar	M/s Jayanti Contractors & Engineers Ltd	17.06.19	9	16.03.20	2.290	3	209.25	1.000	0.000	0.000	0.000	0.000	3	23.02	0.00	8.00%	3.00%	11%	works in progress
160	AS 07-336	L046 Nolonga to Pahartoli	Lutfur Rahman	28.08.2018	24		3.320	1	494.38	3.320	3.320	3.320	3.320	3.320	1	494.38	431.21	88.00%	12.00%	100%	works completed
161	AS 07-337	L023 Jogipara to Ghiladubi	M/s Tech Point Engineers	18.11.17	12		2.040	4	202.43	2.040	2.040	0.000	2.040	2.040	4	202.30	202.30	100.00%	-	100%	works completed
162	AS 07-338	L069 NH37 (Chandmari) to Kokira Garopara ME School	Shahi Md Karim	06.06.18	12	31.03.20	3.770	8	418.91	3.500	3.500	0.000	0.000	3.500	2	368.64	272.71	78.00%	10.00%	88%	works in progress
163	AS 07-339	L056 Salpara to Dariapar via Chatabari Model High School	M/S Pusphas Construction Pvt.Ltd	26.03.18	24	31.03.20	5.940	6	560.11	4.000	4.000	3.200	2.500	2.400	3	274.45	133.46	47.00%	2.00%	49%	works in progress
164	AS 07-340	L060 Adogiri NEC Road to Salpara	M/s Tech Point Engineers	18.11.17	24		3.650	6	479.27	3.65	3.65	0.000	3.650	3.650	6	479.27	343.42	85.00%	15.00%	100%	works completed
165	AS 07-341	L028 Dwarka to Gossai Gadhowa	Harunur Rasid	10.02.18	24	24.02.20	3.720	5	567.14	3.200	3.000	3.000	3.000	3.000	4	448.04	408.27	77.00%	2.00%	79%	works in progress
166	AS 07-342	L052 D.K. Road to Ambari	M/s Tech Point Engineers	18.11.17	24	31.03.20	3.020	4	675.71	2.600	2.600	0.000	2.600	1.000	4	520.30	507.08	76.00%	1.00%	77%	Works in progress
167	AS 07-343	L059 Rongjuli Simlitola to Kuiharbari	Ramesh Kr Jajodia	25.04.18	12		5.100	6	470.39	5.100	5.100	0.000	5.100	5.100	6	470.39	402.19	100.00%	-	100%	works in progress
168	AS 07-344	10th KM LJ road to Chowkotola	Azmul Haque	29.09.18	12	31.03.20	3.070	4	245.36	2.800	2.800	0.000	1.400	1.400	4	171.75	152.14	67.00%	3.00%	70%	works in progress
169	AS 07-345	L043 Gossaibari to Sialkanda	M/s Bass Forum	14.03.18	12		1.743	3	149.58	1.743	1.743	0.000	1.743	1.743	3	149.51	149.51	100.00%	-	100%	works completed
170	AS 07-346	L045 Bongaon Tiplai-II	Ramesh Kr Jajodia	25.04.18	12		1.520	1	254.82	1.520	1.520	1.520	1.520	1.520	1	254.77	254.77	100.00%	-	100%	works completed
171	AS 07-347	L063 Garuchatka Bijoypur	Mr.B.K. Das	27.03.18	24	26.03.20	2.480	3	782.82	1.500	1.500	1.500	1.500	0.000	2	540.15	515.49	66.00%	3.00%	69%	works in progress



**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
172	AS 07-348	L038 Garopara to Bakharapara	M/s Tech Point Engineers	18.11.17	18		3.280	5	431.33	3.280	3.280	0.000	3.280	3.280	5	431.33	365.01	95.00%	5.00%	100%	works completed
173	AS 07-349	L026 Bashbari Bangaljar	Korban Ali	02-02-2019	12	1-Feb-20	2.640	1	420.37	2.300	2.250	0.000	2.250	2.200	0	285.85	228.73	66.00%	2.00%	68%	works in progress
174	AS07-350	L053 Nidanpur to Dhamar Bazar rd	M.P.Agarwalla	29.11.17	24	31.03.20	5.940	1	716.44	4.400	4.400	0.000	4.400	4.400	0	415.54	346.24	57.00%	1.00%	58%	works in progress
175	AS 07-351	L048 Gara Bridge to Baibhani pahar via Khakilamari	Mir Nasiruddin Ahmed	09.04.18	18	31.03.20	2.070	0	290.19	1.600	1.600	0.000	1.600	1.500	0	145.10	102.00	30.00%	20.00%	50%	works in progress
176	AS 07-352	Baida Kurung	M.P.Agarwalla	20.03.18	24	03.04.20	2.650	1	358.37	2.300	2.300	0.000	2.300	2.200	0	218.61	142.54	59.00%	2.00%	61%	works in progress
177	AS 07-353	T06 Rongsai to Hatisila	M.P.Agarwalla	17.03.18	24	31.03.20	2.100	1	361.01	1.000	1.000	0.000	1.000	1.000	0	126.35	64.44	35.00%	0.00%	35%	Noticed served to the contractor
178	AS 07-354	L085 NH 37 to Tangabari	Dharmeshwar Kachari	03.03.18	12	31.03.20	4.630	9	295.10	4.000	4.000	0.000	0.000	4.000	10	221.33	151.01	75.00%	0.00%	75%	No progress during this month , Notice served to the contractor
179	AS 07-355	L082 Uportola Dohela to Asampara	Dharmeshwar Kachari	03.03.18	12	31.03.20	3.210	7	188.74	3.000	3.000	3.000	0.000	0.000	7	113.24	82.78	55.00%	5.00%	60%	works in progress



**PROGRESS MONITORING SHEET OF PMGSY WORKS SANCTIONED DURING 2006-07,2016-17 ,2017-18 & 2018-1**

DISTRICT:GOALPARA

DIVISION : PWD : GOALPARA RURAL ROAD DIVISION : GOALPARA

REPORTING DATE 31.12.2019

Sl. No.	Package No.	Name of Road	Name of Contractor	Date of Award	Completion Time (Month)	Target Date of completion	Sanctioned		Tendered Const. Cost (Lakh)	Cum Progress up to 31.12.2019 as per OMMAS				As on 31.12.2019			Financial Progress (Rs.in Lakhs)	Progress (%)			Remarks
							Road Length (Km)	CD (Nos)		EW (Km)	GSB (Km)	WBM-II (Km)	WBM-III (Km)	Completed Rd Length (In km)	CDs (Nos)	Value of work done (Lakh)		Up to previous months	This month	Cumulative progress	
180	AS 07-356	L026 Amjonga Baksalpara	Dharmeshwar Kachari	03.03.18	12	31.03.20	2.120	7	137.59	2.130	2.130	0.000	2.130	2.000	7	156.69	156.69	86.00%	5.00%	91%	works in progress
181	AS 07-357	L094 NH62 to Muwamari	Dharmeshwar Kachari	24.04.18	12	31.03.20	7.100	19	531.70	7.100	7.100	0.000	0.000	6.000	10	417.17	417.17	75.00%	5.00%	80%	works in progress
182	AS 07-358	L056 Kuchdhowa Rangranypara	Jitu Medhi	30.06.18	12	31.03.20	3.710	5	263.11	3.710	3.600	0.000	0.000	2.000	3	147.34	80.27	55.00%	1.00%	56%	works in progress
183	AS 07-359	L065 Chessapani to Karipara	M/S Pusphas Construction Pvt.Ltd	23.03.18	24	06.04.2020	4.760	10	517.52	4.000	4.000	0.000	0.000	3.500	2	279.46	214.89	52.00%	2.00%	54%	Works in progress
184	AS 07-360	L080 Sialmari RI over br to Chakalpara	Rajen Baro	08.06.18	12	31.01.20	1.950	5	245.27	1.850	1.850	0.000	0.000	1.750	5	225.65	214.24	91.00%	1.00%	92%	works in progress
185	AS 07-361	Majguri L.P. School to Amguri	Durgadutta Rabha	05.03.19	12	04.03.20	1.820	4	321.93	1.600	1.600	0.000	0.800	0.000	0	215.69	198.08	67.00%	0.00%	67%	No progress during this month , Notice served to the contractor
186	AS 07-362	L090 NH62 to Sawrahat	M.P.Agarwalla	20.03.18	24	31.03.20	2.700	6	516.07	2.700	2.400	0.000	2.400	2.400	6	350.93	278.15	67.00%	1.00%	68%	Works in progress
187	AS 07-364	L065 Abond NH 37 (Salbari L.P. School) to St Thomas L.P. School	Kamal Bihari Das	01.12.2017	12		0.980	2	51.88	0.980	0.980	0.980	0.980	0.980	2	51.52	51.52	100.00%	-	100%	works completed
188	AS 07-384	Dhumerghat Tarangapur	M.P.Agarwalla	29.11.17	18	31.03.20	11.080	3	793.60	6.500	6.500	0.000	6.500	6.500	0	515.84	330.81	50.00%	15.00%	65.0%	Works in progress
189	AS 07-136	L039 Sigr Village Road	Jayanta Medhi	27.11.18	12	31.03.20	2.070	-	144.37	1.500	1.250	1.250	1.240	1.240	0	116.94	50.58	71.00%	10.00%	81.0%	works in progress
190	AS 07145	L067 Badongdoba to Chaibari Muslimpara Rd	Sheak Rofikul Islam	17.01.2019	12	16.01.20	1.500	1	202.49	1.500	0.800	0.000	0.000	0.000	0	56.70	16.25	25.00%	3.00%	28.0%	works in progress, bridge works in progress
							543.492	808.000	44466.878	485.129	463.868	108.043	287.859	392.050	644.000	32450.308	28621.707				

sd/  
(P.Choudhury)  
Executive Engineer,PWD  
Goalpara Rural Road Division